

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

August 27, 2012 through September 1, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue site grading at Berthold West
- * Start Tank 9803 floor steel construction
- * Complete leak detection and cathodic protection at Berthold West
- * Complete pouring booster pump and pipe support foundations at Berthold Station
- * Install fire pond, liner, and spillway
- * Weld 20" pipeline from Rail to Berthold West

Next Week's Activities

- * Continue site grading at Berthold West
- * Complete installation of leak detection and cathodic protection at Berthold West
- * Continue pouring foundations at Berthold Station
- * Continue Tank 9803 floor steel construction
- * Continue installation of fire pond, liner and spill way
- * Continue Welding 20" pipeline from Rail to Berthold West

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	10% complete
Berthold West Mechanical	10% complete
Berthold West Tank Construction	25% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	25% complete