

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

September 3, 2012 through September 8, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue site grading at Berthold West
- * Continue Tank 9803 floor steel construction
- * Install tank shell ring #1
- * Drill & pour transfer pump piping support foundations at Berthold West
- * Install fire pond, liner, and spillway
- * Weld 20" pipeline from Rail to Berthold West

Next Week's Activities

- * Continue site grading at Berthold West
- * Continue pouring foundations at Berthold Station & Berthold West
- * Continue installation of tank shell ring #1
- * Continue Tank 9803 floor steel construction
- * Continue installation of fire pond, liner and spill way
- * Continue Welding 20" pipeline from Rail to Berthold West

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	13.5% complete
Berthold West Mechanical	18.5% complete
Berthold West Tank Construction	25% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	28% complete