

# **ENBRIDGE™**

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

September 10, 2012 through September 15, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### **Facilities Construction**

##### This Week's Activities

- \* Continue site grading at Berthold West
- \* Continue Tank 9803 floor steel construction
- \* Install Berthold West Tank shell ring #1
- \* Drill, form, and pour ESB piers at Berthold Station
- \* Drill & pour transfer pump piping support foundations at Berthold West
- \* Install fire pond, liner, and spillway
- \* Continue installation of 20" pipeline from Rail to Berthold West

##### Next Week's Activities

- \* Continue site grading at Berthold West
- \* Continue pouring foundations at Berthold Station & Berthold West
- \* Continue installation of Berthold West Tank shell ring #1 and ring #2
- \* Drill, form, and pour ESB piers at Berthold Station
- \* Continue Tank 9803 floor steel construction
- \* Continue installation of fire pond, liner and spill way
- \* Continue installation of 20" pipeline from Rail to Berthold West

##### Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	17.5% complete
Berthold West Mechanical	20.8% complete
Berthold West Tank Construction	30% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	32% complete