

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

September 17, 2012 through September 22, 2012

| <i>Contacts</i>                            | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge       | 715-398-4534  | 218-591-7249 |

#### Facilities Construction

##### This Week's Activities

- \* Continue site grading at Berthold West
- \* Continue Tank 9803 floor steel construction
- \* Completed Berthold West Tank shell ring #1 and starting to set ring #2
- \* Drill, form, and pour piers and foundations at Berthold Station & West
- \* Continue installation of fire pond, liner, and spillway
- \* Continue installation of 20" pipeline from Rail to Berthold West

##### Next Week's Activities

- \* Continue site grading at Berthold West
- \* Continue pouring foundations at Berthold Station & Berthold West
- \* Continue installation of Berthold West Tank shell ring #2
- \* Continue Tank 9803 floor steel construction
- \* Continue installation of fire pond, liner and spill way
- \* Continue installation of 20" pipeline from Rail to Berthold West

##### Berthold Station Expansion Project

| <u>Activity</u>                 | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical     | 17.5% complete  |
| Berthold West Mechanical        | 22.7% complete  |
| Berthold West Tank Construction | 43.5% complete  |
| HDD/ Pipeline                   | 100% complete   |
| Total Weighted BSEP             | 38% complete    |