

# **ENBRIDGE™**

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

August 13, 2012 through August 18, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### **Facilities Construction**

##### **This Week's Activities**

- \* Continue site grading and topsoil stripping at Berthold West
- \* Continue boring for piping under railroads at Berthold West
- \* Continue backfilling Tank 9803 foundation
- \* Begin pouring booster pump and pipe support foundations at Berthold Station

##### **Next Week's Activities**

- \* Continue backfill and compaction of Tank 9803 foundation
- \* Continue site grading and topsoil stripping at Berthold West
- \* Continue boring for piping under railroad at Berthold West
- \* Continue pouring foundations at Berthold Station

##### **Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	0% complete
Berthold West Mechanical	0% complete
Berthold West Tank Construction	15% complete
HDD/ Pipeline	80% complete
Total Weighted BSEP	14% complete

# **ENBRIDGE™**

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

August 6, 2012 through August 11, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### **Facilities Construction**

##### **This Week's Activities**

- \* Completed forming and placing concrete for Tank 9803 foundation
- \* Continue mobilization to site for grading activities
- \* Continue site grading and topsoil stripping
- \* Continue boring for piping under railroads
- \* Begin backfilling Tank 9803 foundation

##### **Next Week's Activities**

- \* Continue backfill and compaction of Tank 9803 foundation
- \* Continue site grading and topsoil stripping
- \* Continue boring for piping under railroad

##### **Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	0% complete
Berthold West Mechanical	0% complete
Berthold West Tank Construction	15% complete
HDD/ Pipeline	40% complete
Total Weighted BSEP	10% complete

# **ENBRIDGE™**

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

July 30, 2012 through August 4, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### **Facilities Construction**

##### **This Week's Activities**

- \* Started forming Tank 9803 foundation and installation of rebar
- \* Begin mobilization to site for grading activities
- \* Begin site grading and topsoil stripping
- \* Begin boring for piping under railroads

##### **Next Week's Activities**

- \* Continue mobilization to site for grading activities
- \* Continue site grading and topsoil stripping
- \* Continue boring for piping under railroad
- \* Continue forming Tank 9803 foundation and installation of rebar

##### **Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	0% complete
Berthold West Mechanical	0% complete
Berthold West Tank Construction	10% complete
HDD/ Pipeline	40% complete