

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

October 1, 2012 through October 6, 2012

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge | 715-398-4534 | 218-591-7249 |

Facilities Construction

This Week's Activities

- * Continue site grading at Berthold West
- * Completed Tank 9803 floor steel construction
- * Install Berthold West Tank shell ring #3
- * Drill, form, and pour piers and foundations at Berthold Station & West
- * Continue installation of fire pond, liner, and spillway
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Continue fire pump house foundations and intake structure

Next Week's Activities

- * Continue site grading at Berthold West
- * Continue pouring foundations at Berthold Station & Berthold West
- * Continue installation of Berthold West Tank shell ring #3
- * Continue installation of fire pond, liner and spill way
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Continue fire pump house foundations and intake structure

Berthold Station Expansion Project

| <u>Activity</u> | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical | 20.4% complete |
| Berthold West Mechanical | 26.9% complete |
| Berthold West Tank Construction | 51.6% complete |
| HDD/ Pipeline | 100% complete |
| Total Weighted BSEP | 43% complete |