

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

October 8, 2012 through October 13, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue site grading at Berthold West
- * Completed Tank 9803 floor steel construction
- * Complete installation of Berthold West Tank shell ring #3
- * Start installation of Berthold West Tank shell ring #4
- * Drill, form, and pour piers and foundations at Berthold Station & West
- * Continue installation of fire pond, liner, and spillway
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Continue fire pump house foundations and intake structure

Next Week's Activities

- * Continue site grading at Berthold West
- * Continue pouring foundations at Berthold Station & Berthold West
- * Continue installation of Berthold West Tank shell ring #4
- * Continue installation of fire pond, liner and spill way
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Continue fire pump house foundations and intake structure

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	25.3% complete
Berthold West Mechanical	29.3% complete
Berthold West Tank Construction	55.1% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	46% complete