

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

October 15, 2012 through October 20, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Completed site grading at Berthold West
- * Complete installation of Berthold West Tank shell ring #4
- * Drill, form, and pour piers and foundations at Berthold Station & West
- * Continue installation of fire pond
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Completed fire pump house foundations and intake structure
- * Excavated for Merchant Tank 9805 foundation
- * Poured foundation ring for Merchant Tank 9804

Next Week's Activities

- * Continue pouring foundations at Berthold Station & Berthold West
- * Start installation of Berthold West Tank shell ring #5
- * Complete installation of fire pond, liner and spill way
- * Continue installation of 20" pipeline from Rail to Berthold West
- * Place forms for Merchant Tank 9805
- * Backfill for Merchant Tank Foundation 9804

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	26.2% complete
Berthold West Mechanical	30.5% complete
Berthold West Tank Construction	56.3% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	47% complete

Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete