

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

October 22, 2012 through October 27, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Complete installation of Berthold West Tank 9803 shell ring #5, continue work on tank roof
- * Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- * Complete installation of fire pond
- * Continue installation of 20" pipeline from Berthold West to Berthold Rail
- * Continue form placement and rebar installation for Berthold Merchant Tank 9805
- * Complete backfilling of Berthold Merchant Tank 9804

Next Week's Activities

- * Continue pouring foundations
- * Continue work on Berthold West Tank 9803 roof
- * Begin installation of fire suppression system piping throughout Berthold West
- * Begin installation of Berthold West Electrical Services Building (ESB)
- * Continue form placement and rebar installation for Berthold Merchant Tank 9805

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	27.5% complete
Berthold West Mechanical	34.4% complete
Berthold West Tank Construction	59.6% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	50% complete

Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete