

# **ENBRIDGE™**

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

October 29, 2012 through November 3, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### **Facilities Construction**

##### **This Week's Activities**

- \* Complete installation of Berthold West Tank 9803 shell ring #5, continue work on tank roof
- \* Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- \* Take delivery of Berthold West Electrical Services Building (ESB)
- \* Continue installation of 20" pipeline from Berthold West to Berthold Rail
- \* Continue form placement and rebar installation for Berthold Merchant Tank 9805
- \* Begin installation of cathodic protection
- \* Begin installation of fire suppression system piping throughout Berthold West

##### **Next Week's Activities**

- \* Continue pouring foundations
- \* Continue work on Berthold West Tank 9803 roof
- \* Begin installation of fire suppression system piping throughout Berthold West
- \* Begin installation of Berthold West Electrical Services Building (ESB)
- \* Continue form placement and rebar installation for Berthold Merchant Tank 9805

##### **Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	34.1% complete
Berthold West Mechanical	37.8% complete
Berthold West Tank Construction	63.5% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	54% complete

##### **Berthold Merchant Tank Project**

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete