

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

November 12, 2012 through November 17, 2012

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge | 715-398-4534 | 218-591-7249 |

Facilities Construction

This Week's Activities

- * Complete installation of Berthold West Tank 9803 shell ring #5, continue work on tank roof
- * Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- * Take delivery of Berthold West Electrical Services Building (ESB)
- * Continue installation of 20" pipeline from Berthold West to Berthold Rail
- * Poured concrete foundation ring wall for Berthold Merchant Tank 9805
- * Continue installation of cathodic protection for general site protection
- * Continue installation of fire suppression system piping throughout Berthold West

Next Week's Activities

- * Continue pouring foundations at Berthold Station and Berthold West
- * Continue work on Berthold West Tank 9803 roof
- * Continue installation of fire suppression system piping throughout Berthold West
- * Continue installation of Berthold West Electrical Services Building (ESB)
- * Strip ring wall forms for Berthold Merchant Tank 9805 and begin backfilling around ring wall

Berthold Station Expansion Project

| <u>Activity</u> | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical | 38.8% complete |
| Berthold West Mechanical | 39.6% complete |
| Berthold West Tank Construction | 68.4% complete |
| HDD/ Pipeline | 100% complete |
| Total Weighted BSEP | 57% complete |

Berthold Merchant Tank Project

| | |
|----------------------|--------------|
| Merchant Tank 9804 | 15% complete |
| Merchant Tank 9805 | 5% complete |
| General Construction | 10% complete |
| Total Weighted MTP | 10% complete |