

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

December 3, 2012 through December 8, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### Facilities Construction

##### This Week's Activities

- \* Complete installation of Berthold West Tank 9803 shell ring #5, continue work on tank roof
- \* Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- \* Continue installation of 20" pipeline from Berthold West to Berthold Rail
- \* Continue installation of cable tray and supports
- \* Continue installation of cathodic protection for general site protection
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Continue installation of station piping

##### Next Week's Activities

- \* Continue pouring foundations at Berthold Station and Berthold West
- \* Continue work on Berthold West Tank 9803 roof
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Continue installation of cable tray and supports
- \* Continue installation of station piping
- \* Hydrotest 20" pipeline from Berthold West to Berthold Rail

##### Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	61.2% complete
Berthold West Mechanical	50.1% complete
Berthold West Tank Construction	71.7% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	63% complete

##### Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete