

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

December 10, 2012 through December 15, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Completed installation of Berthold West Tank 9803 shell ring #5 and tank roof
- * Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- * Continue installation of 20" pipeline from Berthold West to Berthold Rail
- * Continue installation of cable tray and supports
- * Continue installation of cathodic protection for general site protection
- * Continue installation of fire suppression system piping throughout Berthold West
- * Continue installation of station piping

Next Week's Activities

- * Continue pouring foundations at Berthold Station and Berthold West
- * Install appurtenances on Tank 9803
- * Continue installation of fire suppression system piping throughout Berthold West
- * Continue installation of cable tray and supports
- * Continue installation of station piping
- * Hydrotest 20" pipeline from Berthold West to Berthold Rail

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	62.1% complete
Berthold West Mechanical	52.1% complete
Berthold West Tank Construction	77.5% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	69% complete

Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete