

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

December 17, 2012 through December 22, 2012

| <i>Contacts</i>                            | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge       | 715-398-4534  | 218-591-7249 |

#### Facilities Construction

##### This Week's Activities

- \* Completed installation of Berthold West Tank 9803 shell ring #5 and tank roof
- \* Drill, form, and pour piers and foundations at Berthold Station & Berthold West
- \* Continue installation of 20" pipeline from Berthold West to Berthold Rail
- \* Continue installation of cable tray and supports
- \* Continue installation of cathodic protection for general site protection
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Continue installation of station piping

##### Next Week's Activities

- \* Continue pouring foundations at Berthold Station and Berthold West
- \* Install appurtenances on Tank 9803
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Continue installation of cable tray and supports
- \* Continue installation of station piping
- \* Hydrotest 20" pipeline from Berthold West to Berthold Rail

##### Berthold Station Expansion Project

| <u>Activity</u>                 | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical     | 65.4% complete  |
| Berthold West Mechanical        | 54.2% complete  |
| Berthold West Tank Construction | 79.3% complete  |
| HDD/ Pipeline                   | 100% complete   |
| Total Weighted BSEP             | 71% complete    |

##### Berthold Merchant Tank Project

|                      |              |
|----------------------|--------------|
| Merchant Tank 9804   | 15% complete |
| Merchant Tank 9805   | 5% complete  |
| General Construction | 10% complete |
| Total Weighted MTP   | 10% complete |