

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

December 24, 2012 through December 29, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * No change in progress due to Holiday
- * Continue installation of tank roof and interior appurtenances on Berthold West Tank 9803

Next Week's Activities

- * Continue pouring foundations at Berthold Station and Berthold West
- * Install appurtenances on Tank 9803
- * Continue installation of fire suppression system piping throughout Berthold West
- * Continue installation of cable tray and supports
- * Continue installation of station piping

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	65.4% complete
Berthold West Mechanical	54.2% complete
Berthold West Tank Construction	79.3% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	71% complete

Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete