

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

January 21, 2013 through January 26, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### Facilities Construction

##### This Week's Activities

- \* Hydrotest of Tank 9803
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Complete installation of cable tray and supports
- \* Continue installation of station piping, power, and communication cables to equipment
- \* Set fire pump house and foam valve house
- \* Install and set transfer pumps
- \* Work progress is being hampered due to extreme cold temperatures

##### Next Week's Activities

- \* Continue Phase 3 tie-ins and station flooding at Berthold Station
- \* Resume coating of Tank 9803 and begin installation of tank roof seals
- \* Continue installation of fire suppression system piping throughout Berthold West
- \* Continue installing power and communication cables to equipment
- \* Continue installation of station piping
- \* Drain down hydrotest water from Tank 9803

##### Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	79.4% complete
Berthold West Mechanical	64.3% complete
Berthold West Tank Construction	89% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	81% complete

##### Berthold Merchant Tank Project

Merchant Tank 9804	15% complete
Merchant Tank 9805	5% complete
General Construction	10% complete
Total Weighted MTP	10% complete