

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

March 11, 2013 through March 16, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue coating of Tank 9803
- * Continue pipe fabrication, fire house installation, pouring concrete, pressure testing, HVAC installation, and backfilling at Berthold West
- * Complete installation of cable tray and supports
- * Continue installation of station piping, power, and communication cables to equipment
- * Set fire pump house and foam valve house
- * Install and set transfer pumps
- * Continue construction of bottom plate and Ring #1 for Merchant Tank 9804

Next Week's Activities

- * Continue coating of Tank 9803 and installation of radar guage
- * Continue installation of fire suppression system piping throughout Berthold West
- * Continue installing power and communication cables to equipment
- * Continue installation of station piping
- * Begin Ring #2-4 construction for Merchant Tank 9804
- * Begin dry commissioning activities

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	87.7% complete
Berthold West Mechanical	79.3% complete
Berthold West Tank Construction	99.9% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	91% complete

Berthold Merchant Tank Project

Merchant Tank 9804	32.7% complete
Merchant Tank 9805	14.6% complete
General Construction	10% complete
Total Weighted MTP	18% complete