

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

March 25, 2013 through March 30, 2013

| <i>Contacts</i>                            | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i>  |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge       | 715-398-4534  | 218-591-7249 |

#### Facilities Construction

##### This Week's Activities

- \* Tank Contractor will continue the installation of tank ring #3 on Tank 9804
- \* Continue backfilling of pipe trenches
- \* Complete commissioning of the fire suppression system
- \* Continue preparation of Tank 9805 foundation for floor steel installation on or about April 15

##### Next Week's Activities

- \* Tank Contractor will continue installation of tank ring #3 on Tank 9804
- \* General Contractor will be demobilizing from site until May 1 (weather dependent)

##### Berthold Station Expansion Project

| <u>Activity</u>                 | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical     | 87.8% complete  |
| Berthold West Mechanical        | 80.1% complete  |
| Berthold West Tank Construction | 100% complete   |
| HDD/ Pipeline                   | 100% complete   |
| Total Weighted BSEP             | 92% complete    |

##### Berthold Merchant Tank Project

|                      |                |
|----------------------|----------------|
| Merchant Tank 9804   | 35.1% complete |
| Merchant Tank 9805   | 14.6% complete |
| General Construction | 10% complete   |
| Total Weighted MTP   | 19% complete   |