

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

April 15, 2013 through April 20, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### Facilities Construction

##### This Week's Activities

- \* Tank Contractor will continue the installation of tank ring #4 on Tank 9804
- \* Continue bottom plate construction on Tank 9804
- \* Continue preparation of Tank 9805 foundation for floor steel installation on or about April 15

##### Next Week's Activities

- \* Tank Contractor will continue installation of tank rings # 4 and 5 on Tank 9804
- \* General Contractor will be demobilizing from site until May 1 (weather dependent)

##### Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	89.6% complete
Berthold West Mechanical	80.9% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	92% complete

##### Berthold Merchant Tank Project

Merchant Tank 9804	43.6% complete
Merchant Tank 9805	14.6% complete
General Construction	13.3% complete
Total Weighted MTP	23% complete

# ENBRIDGE™

## Berthold Station Expansion Project

### Weekly Construction Status Report

Docket#: PU-11-232

April 8, 2013 through April 13, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

#### Facilities Construction

##### This Week's Activities

- \* Tank Contractor will continue the installation of tank ring #3 on Tank 9804
- \* Continue bottom plate construction on Tank 9804
- \* Continue preparation of Tank 9805 foundation for floor steel installation on or about April 15

##### Next Week's Activities

- \* Tank Contractor will continue installation of tank rings # 4 and 5 on Tank 9804
- \* General Contractor will be demobilizing from site until May 1 (weather dependent)

##### Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	89.6% complete
Berthold West Mechanical	80.9% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	92% complete

##### Berthold Merchant Tank Project

Merchant Tank 9804	40.8% complete
Merchant Tank 9805	14.6% complete
General Construction	10% complete
Total Weighted MTP	21% complete