

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

April 29, 2013 through May 4, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Tank Contractor will continue the installation of tank ring #4 on Tank 9804
- * Completed preparation of Tank 9805 foundation for floor steel installation

Next Week's Activities

- * Tank Contractor will continue installation of tank ring #5 and floating roof on Tank 9804
- * Begin installation of tank ring #1 on Tank 9805
- * General Contractor will be demobilizing from site until May 13 (weather dependent)

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	89.6% complete
Berthold West Mechanical	80.9% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	92% complete

Berthold Merchant Tank Project

Merchant Tank 9804	51.1% complete
Merchant Tank 9805	20.8% complete
General Construction	13.3% complete
Total Weighted MTP	27% complete