

ENBRIDGE™

Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

May 20, 2013 through May 25, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Tank Contractor continued the installation of tank ring #5 on Tank 9804
- * Begin installation of tank ring#1 on Tank 9805
- * General Contractor has mobilized to site

Next Week's Activities

- * Tank Contractor will continue installation of floating roof and windgirder on Tank 9804
- * Continue installation of tank ring #1 and #2 on Tank 9805

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	89.6% complete
Berthold West Mechanical	80.9% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	92.27% complete

Berthold Merchant Tank Project

Merchant Tank 9804	59.8% complete
Merchant Tank 9805	29.8% complete
General Construction	15% complete
Total Weighted MTP	32.88% complete