



Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

July 22, 2013 through July 27, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Facilities Construction**

**This Week's Activities**

- \* Continued installation of floating roof and windgirder on Tank 9804.
- \* Finished installation of tank ring #3 on Tank 9805.

**Next Week's Activities**

- \* Start the installation of the Seal on Tank 9804.
- \* Start the installation of the floating roof on Tank 9805.

**Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	95.5% complete
Berthold West Mechanical	90.2% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	96.16% complete

**Berthold Merchant Tank Project**

Merchant Tank 9804	71.8% complete
Merchant Tank 9805	48.5% complete
General Construction	52.4% complete
Total Weighted MTP	57.05% complete