



Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

August 5, 2013 through August 10, 2013

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|--|-------------|----------------|---------------|--------------|
| Mgr Engineering & Construction, Facilities | Rob Kratsch | Enbridge | 715-398-4534 | 218-591-7249 |

Facilities Construction

This Week's Activities

- * Started Hyrdrotest for Tank 9804.
- * Continued the installation of the floating roof on Tank 9805.
- * Started installation of the Fourth Level on Tank 9805.

Next Week's Activities

- * Continue Hydrotest for Tank 9804.
- * Continue the installation of the floating roof on Tank 9805.
- * Continue the installation of Level 4 on Tank 9805.

Berthold Station Expansion Project

| <u>Activity</u> | <u>Berthold</u> |
|---------------------------------|-----------------|
| Berthold Station Mechanical | 95.5% complete |
| Berthold West Mechanical | 90.2% complete |
| Berthold West Tank Construction | 100% complete |
| HDD/ Pipeline | 100% complete |
| Total Weighted BSEP | 96.16% complete |

Berthold Merchant Tank Project

| | |
|----------------------|-----------------|
| Merchant Tank 9804 | 87.6% complete |
| Merchant Tank 9805 | 56.6% complete |
| General Construction | 52.4% complete |
| Total Weighted MTP | 64.22% complete |