



**Berthold Station Expansion Project**

**Weekly Construction Status Report**

Docket#: PU-11-232

August 19, 2013 through August 24, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Facilities Construction**

**This Week's Activities**

- \* Began de-watering Tank 9804 from Hyrdrotest.
- \* Continued the installation of the floating roof on Tank 9805.
- \* Began installation of the Fifth Level on Tank 9805.

**Next Week's Activities**

- \* Begin Tank 9804 Final Site Clean-up.
- \* Continue the installation of the floating roof on Tank 9805.
- \* Continue the installation of Level 5 on Tank 9805.

**Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	95.5% complete
Berthold West Mechanical	90.2% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	96.16% complete

**Berthold Merchant Tank Project**

Merchant Tank 9804	92.1% complete
Merchant Tank 9805	60.8% complete
General Construction	59.1% complete
Total Weighted MTP	69.51% complete