



Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

September 2, 2013 through September 7, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Completed Test Documents and Clean-up from the Hydrotest of Tank 9804.
- * Continued the installation of the floating roof on Tank 9805.
- * Began welding the Formed Plate Windgirder on Tank 9805.

Next Week's Activities

- * Begin as-built drawings on Tank 9804.
- * Continue the installation of the floating roof on Tank 9805.
- * Continue welding of the formed plate windgirder on Tank 9805.

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	95.5% complete
Berthold West Mechanical	90.2% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	96.16% complete

Berthold Merchant Tank Project

Merchant Tank 9804	99% complete
Merchant Tank 9805	65.8% complete
General Construction	70.2% complete
Total Weighted MTP	77.52% complete