



Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

September 23, 2013 through September 28, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

**Facilities Construction**

**This Week's Activities**

- \* Continued as-built drawings for Tank 9804.
- \* Completed the installation of the floating roof on Tank 9805.
- \* Completed welding of the formed plate windgirder on Tank 9805.

**Next Week's Activities**

- \* Continue as-built drawings on Tank 9804.
- \* Begin the Hydrotest on Tank 9805.

**Berthold Station Expansion Project**

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	95.5% complete
Berthold West Mechanical	96.6% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	98.08% complete

**Berthold Merchant Tank Project**

Merchant Tank 9804	99% complete
Merchant Tank 9805	78.3% complete
General Construction	80.1% complete
Total Weighted MTP	85.23% complete