



Berthold Station Expansion Project

Weekly Construction Status Report

Docket#: PU-11-232

October 7, 2013 through October 12, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Mgr Engineering & Construction, Facilities	Rob Kratsch	Enbridge	715-398-4534	218-591-7249

Facilities Construction

This Week's Activities

- * Continue as-built drawings on Tank 9804.
- * Hydrotest was delayed on Tank 9805.

Next Week's Activities

- * Continue as-built drawings on Tank 9804.
- * Begin the Hydrotest on Tank 9805.

Berthold Station Expansion Project

<u>Activity</u>	<u>Berthold</u>
Berthold Station Mechanical	95.5% complete
Berthold West Mechanical	96.6% complete
Berthold West Tank Construction	100% complete
HDD/ Pipeline	100% complete
Total Weighted BSEP	98.08% complete

Berthold Merchant Tank Project

Merchant Tank 9804	99% complete
Merchant Tank 9805	78.3% complete
General Construction	80.1% complete
Total Weighted MTP	85.23% complete