

C R O W L E Y F L E C K P L L C

Brian R. Bjella
400 East Broadway, Suite 600
P.O. Box 2798
Bismarck, ND 58502-2798
701.223.6585
bbjella@crowleyfleck.com

October 28, 2011

via Hand Delivery

RECEIVED

OCT 28 2011

PUBLIC SERVICE COMMISSION

Mr. Darrell Nitschke
Executive Director
PUBLIC SERVICE COMMISSION
12th Floor, State Capitol
600 E. Boulevard Ave.
Bismarck, ND 58505-0480

Dear Mr. Nitschke:

In re: Enbridge Pipelines (North Dakota) LLC
Case No. PU-11-327
Our File No. 31-411-000

On behalf of Enbridge Pipelines (North Dakota) LLC ("EPND"), we hereby submit original and seven copies of EPND's Weekly Construction Progress Reports for the weeks of:

July 4, 2011 to July 9, 2011
July 11, 2011 to July 16, 2011
July 18, 2011 to July 23, 2011
July 25, 2011 to July 30, 2011
August 1, 2011 to August 6, 2011
September 26, 2011 to October 1, 2011
October 3, 2011 to October 8, 2011
October 10, 2011 to October 15, 2011
October 17, 2011 to October 21, 2011

Please call should you have any questions. Thank you.

Very truly yours,


BRIAN R. BJELLA

bw
Enc.



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 4, 2011 to July 9, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Received Authorization to Proceed letter for contractor.
- Removed topsoil in laydown area
- Accepted material deliveries
- 7/9/11 On-site crew began double jointing pipe. 14 welds made, 6 x-rayed
-

Stanley

- Hydrovac of existing Truck LACT risers for identification for Minnesota Limited
- Welders being tested at Minnesota Limited's Berthold Fab Shop

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	0		
Mechanical	2		
Electrical	0		
Clean-up	0		
Stanley Station			
Civil	0		
Mechanical	1		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Beaver Lodge Station

- Continue receiving material
- Continue double jointing pipe
- Hydrovac all crossings along pipeline route

Stanley Station

- Continue receiving material
- Begin double jointing pipe
- Begin civil work on new Truck Unloading site
- Continue hydrovac of existing LACT risers

Comments:

Name	Date
	07/09/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 11, 2011 to July 16, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- 7/12/11 Began trenching pipe route within site
- 7/13/11 Excavations continued, hydrovac crew on site daylighting crossings
- 7/14/11 Small section of pipe lowered in ditch and two welds were made
- Excavating throughout the station continued while contractor double jointed pipe

Stanley

- Hydrovac of the existing LACT risers continued
- Ackerman on site to provide location of pipe supports
- Gowan identified a Williston Basin line that runs through the area of the new Truck Unloading LACTs. Grading plan will be revised as necessary.

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	0		
Mechanical	5		
Electrical	0		
Clean-up	0		
Stanley Station			
Civil	5		
Mechanical	1		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:**Beaver Lodge Station**

- Continue double jointing pipe
- Hydrovac all crossings along pipeline route
- Continue excavating pipe route within station
- Begin lowering pipe in to ditch and welding sections of pipe in the ditch

Stanley Station

- Continue receiving material
- Begin double jointing pipe
- Obtain new site grading plan for Stanley Truck Unloading area
- Continue hydrovac of existing LACT risers

Comments:

Name	Date
	07/16/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: July 18, 2011 to July 23, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- 7/18/11 Excavated the tank dike for tank 9500 and lowered in sections of pipe. Dike backfilled and restored by end of day
- Continued excavating through tank 9500 dike floor
- Began welding ARO coated pipe together for road bore
- Michael's drilling set up road bore equipment and bored first 16" line

Stanley

- Hydrovac of the existing LACT risers continued
- Hydrovac on the Southeast end of the new Truck Unloading area took place to locate the Williston Basin and Plains Oil lines
- ICS began excavation for pipe supports
- Gowan began removing top soil on North end of new Truck Unloading site
- Berthold Fab Shop began welding on 12" Stanley header

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	0		
Mechanical	9		
Electrical	0		
Clean-up	0		
Stanley Station			
Civil	7		
Mechanical	3		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:**Beaver Lodge Station**



- Continue excavating pipe route within station
- Finish road bores of County Road 8
- Continue lowering pipe in to ditch of tank 9500 dike floor and welding sections of pipe in the ditch

Stanley Station

- Continue welding on 12" header
- Obtain new site grading plan for new Stanley Truck Unloading area
- Finish installing pipe supports for header
- Continue removing top soil on new Truck Unloading area

Comments:

Name	Date
	07/23/2011

	ROONEY ENGINEERING, INC. Engineering for the Energy Industry			
Weekly Construction Progress Report				
Enbridge Pipelines (North Dakota) LLC				
Week of: July 25, 2011 to July 30, 2011				
Case No. PU-11-327				
	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:**Beaver Lodge**

- Crews welded and lowered pipe in ditch under 20 inch line from tank 9500, and turned North
- Lowered in piping that turns East toward tank 9502. Backfilling and compacting, all compaction tests passed.
- Michael's finished road bore of County Road 8
- Triangle Electric onsite working with contractors to get fiber optic in trenches so they can be backfilled.

Stanley

- Continued hydrovac within station
- Gowan continued removing top soil in new Truck Unloading area and padding existing lines for equipment to safely cross
- ICS removed forms from pipe supports
- Minnesota Limited began moving pipe to Stanley Station from Berthold Fab Shop

Specific Activity on Project			
Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	0		
Mechanical	15		
Electrical	5		
Clean-up	0		
Stanley Station			
Civil	7		
Mechanical	5		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Beaver Lodge Station

- Continue excavating pipe route within station
- Continue lowering pipe in to ditch of tank 9502 dike floor and welding sections of pipe in the ditch

Stanley Station

- Continue hydrovac within site to identify electrical and existing lines
- Obtain new site grading plan for new Stanley Truck Unloading area
- Continue removing top soil on new Truck Unloading area

Comments:

Name	Date
	07/30/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Aug. 1, 2011 to Aug. 6, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Minnesota Limited installed piping to the South of Tank 9502
- Minnesota Limited began excavating to the North of Montrail Williams property. Began installing pipe up to road bore
- Triangle Electric onsite working with contractors to get fiber optic in trenches so they can be backfilled.
- Gowan mobilized to site and moved topsoil from new Truck Unloading area to remote manifold area to the East of Tank 9502

Stanley

- Continued hydrovac within station
- Gowan continued removing top soil in new Truck Unloading area and began to get the site to rough grade. Too much soil was being removed from site so surveyor was asked to come to site to re-shoot the grid lines.
- Pre-job meeting was held for Triangle Electric
- Minnesota Limited began making 8" welds at site

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	5		
Mechanical	25		
Electrical	20		
Clean-up	0		
Stanley Station			
Civil	15		
Mechanical	10		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Beaver Lodge Station

- Continue excavating pipe route and lowering pipe in ditch over to Beaver Lodge Loop/Major Projects area and new Truck Unloading area
- Triangle electric to continue following pipe route with fiber optic cable
- Gowan to begin grading new Truck Unloading area

Stanley Station

- Continue grading new Truck Unloading area to achieve rough grade
- Begin excavating within station
- Triangle to lay fiber optic in ditch with pipe

Comments:

Name	Date
	08/06/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Sept. 26, 2011 to Oct. 1, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Backfilling around tank fill manifold and completed hydrotest for 6" Banner and Enserco lines
- Gowan rolling out Geo-Tech material and compacting class 5 material in new Truck Unloading area

Stanley

- Triangle installing PLC cabinet for new Truck Unloading area
- Hydrovac around existing fill manifold in preparation for station tie-in

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	78		
Mechanical	96		
Electrical	90		
Clean-up	0		
Stanley Station			
Civil	95		
Mechanical	93		
Electrical	90		
Clean-up	0		

Significant Work Activity for next week:

Beaver Lodge Station

- Prepare for upcoming downtime/tie-in of the Banner & Enserco lines as well as the Tesoro line
- Continue compacting class 5 at new Truck Unloading area

Stanley Station

- Continue with electrical site work
- Continue preparation work for station tie-in

Comments:

Name

Date

10/01/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 3, 2011 to Oct. 8, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Completed tie-in of Banner and Enserco lines as well as Tesoro line
- Backfilling around tank fill manifold and 6" Banner and Enserco lines
- Beginning demo work
- Gowan rolling out Geo-Tech material and compacting class 5 material in new Truck Unloading area
- ICS installing light pole piers around remote manifold

Stanley

- Triangle installing PLC cabinet for new Truck Unloading area
- Finished hydrovacing around fill manifold in preparation for station tie-in

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	85		
Mechanical	100		
Electrical	90		
Clean-up	20		
Stanley Station			
Civil	95		
Mechanical	94		
Electrical	92		
Clean-up	0		

Significant Work Activity for next week:
Beaver Lodge Station <ul style="list-style-type: none">• Continue abandonment/demo of old station piping• Continue compacting class 5 at new Truck Unloading area
Stanley Station <ul style="list-style-type: none">• Continue with electrical site work• Continue preparation work for station tie-in

Comments:

Name	Date
	10/8/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 10, 2011 to Oct. 15, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Continuing demo work
- Returning tank dikes to initial condition
- Minnesota Limited moved equipment to Trenton
- Gowan rolling out Geo-Tech material and compacting class 5 material in new Truck Unloading area and adding intermediate containment dikes
- ICS completed all work on site
- Triangle mounting power for new Truck Unloading area

Stanley

- Triangle installing cable at site

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	90		
Mechanical	100		
Electrical	92		
Clean-up	50		
Stanley Station			
Civil	95		
Mechanical	94		
Electrical	94		
Clean-up	0		

Significant Work Activity for next week:

Beaver Lodge Station

- Continue compacting class 5 at new Truck Unloading area
- Continue installing electrical equipment

Stanley Station

- Continue with electrical site work
- Continue preparation work for station tie-in

Comments:

Name

Date

10/15/2011



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Oct. 17, 2011 to Oct. 21, 2011

Case No. PU-11-327

	Name	Company	Office	Cell
Supervising Project Manager	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
	Dennis Lowrey		307-462-2252	541-272-2908
Supervisor - Construction Services:	Keith Voigt	Enbridge	701-857-0831	701-720-0265

Brief Description of Weekly Activities:

Beaver Lodge

- Minnesota Limited assisted with the filling of the new Truck Unloading piping
- Gowan rolling out Geo-Tech material and compacting class 5 material in new Truck Staging area
- Triangle mounted cabinet in new Truck Unloading LACT manifold area. Also, running power to all light poles

Stanley

- Nothing to Report

Specific Activity on Project

Description	% Complete	Description	% Complete
Beaver Lodge Station			
Civil	95		
Mechanical	100		
Electrical	96		
Clean-up	70		
Stanley Station			
Civil	95		
Mechanical	94		
Electrical	94		
Clean-up	40		

Significant Work Activity for next week:

Beaver Lodge Station

- Continue compacting class 5 at new Truck Staging area
- Continue installing electrical equipment
- Continue clean-up of site

Stanley Station

- Continue preparation work for station tie-in

Comments:

Name	Date
	10/21/2011