



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 21, 2011 to Nov. 25, 2011**

**Case No. PU-11-327**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
<b>Supervisor - Construction Services:</b>	Keith Voigt	Enbridge	701-857-0831	701-720-0265

**Brief Description of Weekly Activities:**

**Beaver Lodge**

- Continuing to finish punch list items
- MOV's were installed on PUP and TUL valves at the fill manifold
- Triangle worked on lighting and PLC panel
- Crews/inspectors off-site for holidays

**Stanley**

- Minnesota Limited abandoning old LACT piping
- Cleanup of material around site
- Crews off-site for holidays

<b>Specific Activity on Project</b>			
Description	% Complete	Description	% Complete
<b>Beaver Lodge Station</b>			
Civil	100		
Mechanical	100		
Electrical	98		
Clean-up	98		
<b>Stanley Station</b>			
Civil	98		
Mechanical	98		
Electrical	96		
Clean-up	85		

**Significant Work Activity for next week:**

**Beaver Lodge Station**

- Complete site punch list

**Stanley Station**

- Continue abandoning LACT lines
- Continue installing electrical equipment
- Continue clean-up of site

**Comments:**

**Name**

**Date**

11/25/2011



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Nov. 14, 2011 to Nov. 18, 2011**

**Case No. PU-11-327**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
<b>Supervisor - Construction Services:</b>	Keith Voigt	Enbridge	701-857-0831	701-720-0265

**Brief Description of Weekly Activities:**

**Beaver Lodge**

- Gowan loaded up and headed off site
- Triangle loaded up and headed off site

**Stanley**

- Minnesota Limited abandoning old LACT piping
- Triangle on-site running cable for LACTs

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Beaver Lodge Station</b>			
Civil	100		
Mechanical	100		
Electrical	98		
Clean-up	98		
<b>Stanley Station</b>			
Civil	98		
Mechanical	98		
Electrical	96		
Clean-up	78		

**Significant Work Activity for next week:**

**Beaver Lodge Station**

- Complete site punchlist

**Stanley Station**

- Continue abandoning LACT lines
- Continue installing electrical equipment
- Continue clean-up of site

**Comments:**

**Name**

**Date**

11/18/2011