



ROONEY ENGINEERING, INC.  
Engineering for the Energy Industry



**Weekly Construction Progress Report**

**Enbridge Pipelines (North Dakota) LLC**

**Week of: Dec. 5, 2011 to Dec. 9, 2011**

**Case No. PU-11-327**

	Name	Company	Office	Cell
<b>Supervising Project Manager</b>	Gene Rieker	Rooney Engineering	307-462-2254	307-267-3701
<b>Supervisor - Construction Services:</b>	Keith Voigt	Enbridge	701-857-0831	701-720-0265

**Brief Description of Weekly Activities:**

**Beaver Lodge**

- Triangle Electric assisting Montreal Williams to install power to the transformer

**Stanley**

- Installed Montana Dakota Utility for transformer

**Specific Activity on Project**

Description	% Complete	Description	% Complete
<b>Beaver Lodge Station</b>			
Civil	100		
Mechanical	100		
Electrical	98		
Clean-up	98		
<b>Stanley Station</b>			
Civil	100		
Mechanical	100		
Electrical	96		
Clean-up	90		

**Significant Work Activity for next week:**

**Beaver Lodge Station**

- Complete site punch list
- Install transformers

**Stanley Station**

- Install transformer
- Continue clean-up of site
- Make site punch list

**Comments:**

**Name**

**Date**

12/9/2011