



# THUNDER SPIRIT WIND, LLC

2 January 2014

Mr. Darrell Nitschke  
Executive Secretary  
North Dakota Public Service Commission  
600 E. Boulevard Ave, Department 408  
Bismarck, ND 58505

**SUBJECT: Weekly Construction Report for Thunder Spirit Wind Energy Project, Adams County, ND (Case No. PU-11-601); Week of 16 December – 20 December 2013.**

Dear Mr. Nitschke,

On behalf of Thunder Spirit Wind, LLC (TSW), I would like to provide the PSC with a summary of work done onsite during the week of 16-20 December 2013:

Initial construction of two miles of turbine service roads wrapped up for the season this week. The last 2000 tons of gravel for these roads arrived on site on Monday 16 Dec and was distributed and graded over the following two days. On Thursday 19 Dec the Blattner construction crew demobilized all their equipment and left the site. Construction will resume once suitable weather allows in the spring of this year.

Please feel free to contact me at 518-638-6938 or [dalbano@globalwinds.com](mailto:dalbano@globalwinds.com) if you have any questions.

Thanks and best regards,

Dan Albano  
Thunder Spirit Wind, LLC

61 **PU-11-601** Filed: 1/2/2014 Pages: 1  
**Thunder Spirit Wind construction progress report -  
week ending 12-20-2013**

Thunder Spirit Wind, LLC

Dan Albano