



## Thunder Spirit Wind Weekly PSC Update

Case #: PU-11-601

Week Ending 07/03/2015

Wanzek continued stripping topsoil and building string roads to four additional turbine sites. Aggregate was placed on county roads, section line improvements and on access roads. They excavated a total of six turbine foundations and poured mud mats at each site. Rebar crews tied five anchor cages for foundations. Crews placed concrete on the next four foundations this week, totaling eight foundations complete and began backfilling the first three foundations. The electrical collection crews continued directional drilling and trenching the first and second home run circuits. The electrical crews continued to install conduit in the pedestals of the turbine foundations and setting padmount transformer box pads. The substation subgrade is complete and gravel was placed.

### Workforce:

ALLETE Clean Energy	- 4
Wanzek	- 91
Nordex	- 0