



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**May 21, 2012 through May 25, 2012**

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

**Pipeline Construction**

<u><b>This Week's Activities</b></u>
<ul style="list-style-type: none"> <li>No activity this week.(Grenora)</li> <li>No activity to date(Little Muddy)</li> </ul>

<u><b>Next Week's Activities</b></u>
<ul style="list-style-type: none"> <li>No activity planned. (Grenora)</li> <li>No activity planned(Little Muddy)</li> </ul>

<u><b>Little Muddy to East Fork</b></u>					
Clearing	0%	Complete	Trenching	0%	Complete
Grading	0%	Complete	Lowering-in/Backfill	0%	Complete
Stringing	0%	Complete	Rough Cleanup	0%	Complete
Welding	0%	Complete	Hydrotest	0%	Complete



# GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

## Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

May 21, 2012 through May 25, 2012

### Facilities Construction

#### This Week's Activities

- 36" and 54" CMP installed .(Grenora)
- Rough grading access road continues. (Grenora)
- Reserve and Flat Lake lines removed. (Grenora)
- 40 Acre grading for station facility. (Little Muddy)
- Started rough grading Tank 8004 area.(Grenora)

#### Next Week's Activities

- Start rough grade of Lact area (Grenora)
- Continue grading station facility. (Little Muddy)
- Geogrid and gravel of access road. (Grenora)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	10% complete
Mechanical Work	3% complete
Tank Construction	0% complete

#### Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	36% complete
Mechanical Work	0% complete