

# ENBRIDGE™

## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Aug 20, 2012 through Aug. 24, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

### Pipeline Construction

#### This Week's Activities

- No activity this week.(Grenora)
- Completed Seeding (Little Muddy)
- Complete Fence Repair (Little Muddy)

#### Next Week's Activities

- No activity planned. (Grenora)
- No Activity (Little muddy)

#### Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete

# **ENBRIDGE™**

## **GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT**

### **Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**Aug 20, 2012 through Aug 24, 2012**

### **Facilities Construction**

#### **This Week's Activities**

- Started ESB retaining wall. (Grenora)
- Continued station piping pre-fabrication. (Grenora)
- Pre-fabrication for Little Muddy Station.
- Continue working on Drain Lines
- Working on Tank Construction
- Started welding 2 ring for tank 8004 (Grenora).
- Continue working on Main pump foundations.(Grenora)
- Finished seeding road ditches.(Grenora)

#### **Next Week's Activities**

- Seeding road ditches (Grenora)
- Continue welding rings for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Continue working on Drain Lines (Little Muddy)
- Continue station structural construction(Grenora)
- Continue pump foundations(Grenora)
- Structural Concrete rebar and forming (Little Muddy)

#### **Grenora Expansion Project**

<u>Activity</u>	<u>Station</u>
Civil Work	80% complete
Mechanical Work	65% complete
Tank Construction	25% complete

**Little Muddy Project (US)**

<b><u>Activity</u></b>	<b><u>Station</u></b>
Civil Work	66% complete
Mechanical Work	10% complete