

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 10, 2012 through Sept. 14, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- No activity this week (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- No Activity (Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 10, 2012 through Sept. 14, 2012

Facilities Construction

This Week's Activities

- No station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Working on Tank Construction(Little Muddy)
- Continued welding 3 ring for tank 8004 (Grenora).
- Started working on drain lines.(Grenora)
- Continued Booster Pump foundations(Grenora)

Next Week's Activities

- Continue welding rings for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Start gravel work in LACT area(Little Muddy)

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	85% complete
Mechanical Work	78% complete
Tank Construction	45% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	75% complete
Mechanical Work	45% complete
Tank Work	75% complete