

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 24, 2012 through Sept. 28, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Preparing pipeline for hydro test (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Continuing Pipeline for hydro test (Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 24, 2012 through Sept. 28, 2012

Facilities Construction

This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Working on Tank Construction(Little Muddy)
- Continued welding 4th ring for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Started cable tray foundations(Grenora)
- Continue gravel work in LACT area(Little Muddy)

Next Week's Activities

- Start welding 5th ring for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Finish gravel work in LACT area(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Start tank 8004 dike work(Grenora)

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	85% complete
Mechanical Work	80% complete
Tank Construction	60% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	80% complete
Mechanical Work	55% complete
Tank Work	85% complete