

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Nov. 5, 2012 through Nov. 9, 2012

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|-------------------------------|-----------------|----------------|---------------|--------------|
| Project Manager- Grenora | Tim Kinney | Enbridge | 715-857-9005 | 505-320-0207 |
| Project Manager- Little Muddy | Tim Clausnitzer | Enbridge | 715-857-9004 | 701-319-8606 |

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Initial tool run(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- No activities(Little Muddy)

Little Muddy to East Fork

| | | | | | |
|-----------|------|----------|----------------------|------|----------|
| Clearing | 100% | Complete | Trenching | 100% | Complete |
| Grading | 100% | Complete | Lowering-in/Backfill | 100% | Complete |
| Stringing | 100% | Complete | Rough Cleanup | 100% | Complete |
| Welding | 100% | Complete | Hydrotest | 100% | Complete |

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Nov. 5, 2012 through Nov. 9, 2012

Facilities Construction

This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Continue hydro test Tank 9400 and Tank 9401 for hydro test(Little Muddy)
- Continue installing Sanborn roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Pressure test Sump Tank(Little Muddy)

Next Week's Activities

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Finish hydro test Tanks 9401 and 9400(Little Muddy)

Grenora Expansion Project

| <u>Activity</u> | <u>Station</u> |
|-------------------|----------------|
| Civil Work | 87% complete |
| Mechanical Work | 88% complete |
| Tank Construction | 85% complete |

[Empty rectangular box]

[Horizontal line]

| <u>Activity</u> | <u>Station</u> |
|-----------------|----------------|
| Civil Work | 90% complete |
| Mechanical Work | 83% complete |
| Tank Work | 97% complete |

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 29, 2012 through Nov. 2, 2012

| Contacts | Name | Company | Office | Cell |
|-------------------------------|-----------------|----------------|---------------|--------------|
| Project Manager- Grenora | Tim Kinney | Enbridge | 715-857-9005 | 505-320-0207 |
| Project Manager- Little Muddy | Tim Clausnitzer | Enbridge | 715-857-9004 | 701-319-8606 |

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- No activity this week(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Set up for initial tool run(Little Muddy)

Little Muddy to East Fork

| | | | | | |
|-----------|------|----------|----------------------|------|----------|
| Clearing | 100% | Complete | Trenching | 100% | Complete |
| Grading | 100% | Complete | Lowering-in/Backfill | 100% | Complete |
| Stringing | 100% | Complete | Rough Cleanup | 100% | Complete |
| Welding | 100% | Complete | Hydrotest | 100% | Complete |

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 29, 2012 through Nov. 2, 2012

Facilities Construction

This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Close up Tank 9400 and Tank 9401 for hydro test(Little Muddy)
- Finish installing roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Start hydro test of Tanks 9400 and 9401(Little Muddy)

Next Week's Activities

- Start installing Sanborn roof for Tank 8004(Grenora)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Continue hydro test Tanks 9401 and 9400(Little Muddy)

Grenora Expansion Project

| <u>Activity</u> | <u>Station</u> |
|-------------------|----------------|
| Civil Work | 87% complete |
| Mechanical Work | 88% complete |
| Tank Construction | 83% complete |

[Empty rectangular box]

| <u>Activity</u> | <u>Station</u> |
|-----------------|----------------|
| Civil Work | 90% complete |
| Mechanical Work | 82% complete |
| Tank Work | 95% complete |

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 22, 2012 through Oct. 26, 2012

| Contacts | Name | Company | Office | Cell |
|-------------------------------|-----------------|----------------|---------------|--------------|
| Project Manager- Grenora | Tim Kinney | Enbridge | 715-857-9005 | 505-320-0207 |
| Project Manager- Little Muddy | Tim Clausnitzer | Enbridge | 715-857-9004 | 701-319-8606 |

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- No activities this week (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- No activities this week(Little Muddy)

Little Muddy to East Fork

| | | | | | |
|-----------|------|----------|----------------------|------|----------|
| Clearing | 100% | Complete | Trenching | 100% | Complete |
| Grading | 100% | Complete | Lowering-in/Backfill | 100% | Complete |
| Stringing | 100% | Complete | Rough Cleanup | 100% | Complete |
| Welding | 100% | Complete | Hydrotest | 100% | Complete |



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 22, 2012 through Oct. 26, 2012

Facilities Construction

This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Finished installing Sanborn floating roof in Tank 9401(Little Muddy)
- Continue installing roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Finish installing Sanborn roof in Tank 9400(Little Muddy)
- Start pulling cable(Grenora)

Next Week's Activities

- Continue setting roof for Tank 8004(Grenora)
- Finish installing Sanborn roof in Tank 9400 (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Finish tank 8004 dike work(Grenora)
- Set up tp hydro test Tanks 9401 and 9400(Little Muddy)

Grenora Expansion Project

| <u>Activity</u> | <u>Station</u> |
|-------------------|----------------|
| Civil Work | 87% complete |
| Mechanical Work | 87% complete |
| Tank Construction | 80% complete |

Little Muddy Project (US)

| <u>Activity</u> | <u>Station</u> |
|------------------------|-----------------------|
| Civil Work | 90% complete |
| Mechanical Work | 80% complete |
| Tank Work | 90% complete |

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 15, 2012 through Oct. 19, 2012

| <i>Contacts</i> | <i>Name</i> | <i>Company</i> | <i>Office</i> | <i>Cell</i> |
|-------------------------------|-----------------|----------------|---------------|--------------|
| Project Manager- Grenora | Tim Kinney | Enbridge | 715-857-9005 | 505-320-0207 |
| Project Manager- Little Muddy | Tim Clausnitzer | Enbridge | 715-857-9004 | 701-319-8606 |

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Drain and dry out Pipeline (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- No activities this week(Little Muddy)

Little Muddy to East Fork

| | | | | | |
|-----------|------|----------|----------------------|------|----------|
| Clearing | 100% | Complete | Trenching | 100% | Complete |
| Grading | 100% | Complete | Lowering-in/Backfill | 100% | Complete |
| Stringing | 100% | Complete | Rough Cleanup | 100% | Complete |
| Welding | 100% | Complete | Hydrotest | 100% | Complete |



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 15, 2012 through Oct. 19, 2012

Facilities Construction

This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Finished installing Sanborn floating roof in Tank 9401(Little Muddy)
- Finish welding 5th ring for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Finish cable tray foundations(Grenora)
- Start installing Sanborn roof in Tank 9400(Little Muddy)

Next Week's Activities

- Start setting roof for Tank 8004(Grenora)
- Continue installing Sanborn roof in Tank 9400 (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Start pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Continue tank 8004 dike work(Grenora)
- Finish tank liner and dike(Little Muddy)

Grenora Expansion Project

| <u>Activity</u> | <u>Station</u> |
|-------------------|----------------|
| Civil Work | 87% complete |
| Mechanical Work | 87% complete |
| Tank Construction | 75% complete |

Little Muddy Project (US)

| <u>Activity</u> | <u>Station</u> |
|------------------------|-----------------------|
| Civil Work | 85% complete |
| Mechanical Work | 75% complete |
| Tank Work | 90% complete |