

# ENBRIDGE™

## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 10, 2012 through Dec. 14, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

### Pipeline Construction

#### This Week's Activities

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

#### Next Week's Activities

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

#### Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 10, 2012 through Dec. 14, 2012

### Facilities Construction

#### This Week's Activities

- Finish installing Sanborn roof for Tank 8004(Grenora)
- Test drain piping (Grenora)
- Dewater station piping hydro test(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Start station piping hydro test(Little Muddy)
- Start tank interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)

#### Next Week's Activities

- Finish station piping hydrotest(Little Muddy)
  - Continue pulling cable(Little Muddy)
  - Continue pulling cable(Grenora)
  - Continue East Fork piping(Little Muddy)
  - Continue electrical work at East Fork(Little Muddy)
  - Finish Tanks 9400 and 9401 interior coatings.(Little Muddy)
  - Prepare foundations for mainline pump grout(Little Muddy)
- 
- 
-

**Grenora Expansion Project**

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	94% complete
Tank Construction	96% complete

**Little Muddy Project (US)**

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	93% complete
Tank Work	98% complete

# **ENBRIDGE™**

## **GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT**

### **Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**Dec. 3, 2012 through Dec. 7, 2012**

<b>Contacts</b>	<b>Name</b>	<b>Company</b>	<b>Office</b>	<b>Cell</b>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

### **Pipeline Construction**

#### **This Week's Activities**

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

#### **Next Week's Activities**

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

#### **Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete

# **ENBRIDGE™**

## **GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT**

### **Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**Dec. 3, 2012 through Dec. 7, 2012**

### **Facilities Construction**

#### **This Week's Activities**

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Complete drain piping (Grenora)
- Finish station piping hydro test(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Continue station piping prefab(Little Muddy)
- Prepare tanks for interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)
- Finish station perimeter fencing(Little Muddy)

#### **Next Week's Activities**

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Start station piping hydrotest(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Finish station piping prefab(Little Muddy)
- Prepare tanks for interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)
- Start electrical work at East Fork(Little Muddy)
- Start Tanks 9400 and 9401 interior coatings.(Little Muddy)

**Grenora Expansion Project**

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	94% complete
Tank Construction	96% complete

**Little Muddy Project (US)**

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	92% complete
Tank Work	98% complete