

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Jan. 28, 2013 through Feb. 3, 2013

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydro test	100%	Complete

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Jan. 28, 2013 through Feb. 3, 2013


Facilities Construction

This Week's Activities

- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Continue East Fork electrical(Little Muddy)
- Cure Grout mainline and booster pumps(Grenora)
- Install valves(Little Muddy)
- Install valves(Grenora)
- Set ESB buildings(Grenora)
- Continue setting station instrumentation(Little Muddy)
- Continue setting station instrumentation(Grenora)
- Start ESB terminations(Little Muddy)

Next Week's Activities

- Continue to install valves(Little Muddy)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Continue electrical work at East Fork(Little Muddy)
- Cure grout work on Mainline pumps and booster pumps.(Grenora)
- Continue setting station instrumentation(Little Muddy)
- Continue setting station instrumentation(Grenora)
- Set ESB buildings(Grenora)
- Start ESB terminations(Grenora)
- Continue ESB terminations(Little Muddy)



<u>Grenora Expansion Project</u>	
<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	95% complete
Tank Construction	96% complete

<u>Little Muddy Project (US)</u>	
<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	96% complete
Tank Work	98% complete

- Grenora Expansion Project Updates**
- Updated New Receivers to include metering and pressure control valve assemblies.
 - Added New Switchgear Building due to change in Enbridge specification.
 - Updated Tank Fill Manifold from 10" to 12".
 - Updated Booster pumps from 125 HP to 200 HP.
 - Updated Main line pumps from 1500 HP to 2000 HP.
 - Increased station piping by 1780 ft.

- Little Muddy Expansion Project Updates**
- Update Booster pumps from 125 HP to 150 HP.
 - Update Tank Fill Manifold from 10" to 12".
 - Added New Switchgear Building due to change in Enbridge specifications.
 - Eliminated transformer from the scope of the project.
 - Abandoned existing ground bed and installed new deep well and rectifier.