

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

April 22, 2013 through April 26, 2013

Contacts	Name	Company	Office	Cell
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydro test	100%	Complete

ENBRIDGE™

GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

April 22, 2013 through April 26, 2013

Facilities Construction

This Week's Activities

- No work on site- Enbride Inspector training(Grenora)
- No work on site- Enbridge Inspector training(Little Muddy)

Next Week's Activities

- Continue pulling cable(Grenora)
- Continue setting station instrumentation(Grenora)
- Continue ESB terminations(Grenora)
- Begin wet commissioning (little Muddy)
- Execute Plan for Line and station fill(Little Muddy)
- Begin pipeline tie – in plans(Grenora)
- Begin Dry Commissioning(Grenora)

Grenora Expansion Project

Activity
Civil Work

Station
87% complete

Mechanical Work	96% complete
Tank Construction	96% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	97% complete
Tank Work	98% complete

Grenora Expansion Project Updates

- Updated New Receivers to include nitrogen and pressure control valve assemblies.
- Added New Switch gear Building due to change in Enbridge specification.
- Updated Tank Fill Manifold from 10" to 12".
- Updated Booster pumps from 125 HP to 200 HP.
- Updated Main line pumps from 1500 HP to 2000 HP.
- Increased station piping by 1780 ft.

Little Muddy Expansion Project Updates

- Update Booster pumps from 125 HP to 150 HP.
- Update Tank Fill Manifold from 10" to 12".
- Added New Switch gear Building due to change in Enbridge specifications.
- Eliminated transformer from the scope of the project.
- Abandoned existing round bed and installed new deep well and rectifier.