



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

Docket#: PU-11-605 and PU-11-606

April 30, 2012 through May 4, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

**Pipeline Construction**

**This Week's Activities**

- ILI started.(Grenora)
- No activity to date(Little Muddy)

**Next Week's Activities**

- Grenora to Beaver Lodge ILI to in progress. (Grenora)
- No activity planned(Little Muddy)

**Little Muddy to East Fork**

Clearing	0%	Complete	Trenching	0%	Complete
Grading	0%	Complete	Lowering-in/Backfill	0%	Complete
Stringing	0%	Complete	Rough Cleanup	0%	Complete
Welding	0%	Complete	Hydrotest	0%	Complete



# GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

## Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

April 30, 2012 through May 4, 2012

### Facilities Construction

#### This Week's Activities

- Construction of access road and Hydrovac pits. (Grenora)
- Continued Reroute piping welding. (Grenora)
- 20 Acre laydown, trailer, piping fabrication area laid out. (Little Muddy)
- Started grading the 40 acres for station construction(Little Muddy)

#### Next Week's Activities

- Continue welding reroute piping. (Grenora)
- Start reroute excavation. (Grenora)
- Continue preparing civil site work, access roads on the 20 acre laydown area. (Little Muddy)
- Continue grading the 40 acres for station construction.(Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>	<u>Grenora-Beaver Lodge</u>
Civil Work	0% complete	0% complete
Mechanical Work	0% complete	0% complete
Tank Construction	0% complete	0% complete

#### Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>	<u>Little Muddy to East Fork</u>
Civil Work	3% complete	3% complete
Mechanical Work	0% complete	0% complete