



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

June 4, 2012 through June 8, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- 4 way sweep and staking pipeline(Little Muddy)
- Pot hole foreign line crossings (Little Muddy)
- Stinging pipe. (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Continue string pipe (Little Muddy)
- Survey until complete, ground sweep until complete (Little Muddy)
- Spraying of noxious weeds (LittleMuddy)
- Starting to lay pipeline(Little Muddy)

Little Muddy to East Fork

Clearing	0%	Complete	Trenching	0%	Complete
Grading	0%	Complete	Lowering-in/Backfill	0%	Complete
Stringing	0%	Complete	Rough Cleanup	0%	Complete
Welding	0%	Complete	Hydrotest	0%	Complete



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

June 4, 2012 through June 8, 2012

Facilities Construction

This Week's Activities

- Continued Cathodic protection system relocation.(Grenora)
- Geogrid and gravel access road. (Grenora)
- Started station piping pre-fabrication. (Grenora)
- Constructed pipe for LACT Area. (Little Muddy)
- Pre-fabrication for Little Muddy Station.
- Constructed Ring walls for tanks.
- Rough grading Tank 8004 area and truck Lact area.(Grenora)

Next Week's Activities

- Final grade of Lact area (Grenora)
- Finish rough grading Tank 8004 area.(Grenora)
- Country Road 9 upgrade. (Little Muddy)
- Continue Geogrid and gravel of access road. (Grenora)
- Continued pre-fabrication of LACT area piping(Grenora)

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	20% complete
Mechanical Work	5% complete
Tank Construction	0% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	38% complete
Mechanical Work	0% complete