



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

July 30, 2012 through Aug. 3, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Disc ROW (Little Muddy)
- Fill in Drainage Ditch (Little Muddy)
- Clean Up (Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Seed and Mulch ROW (Little Muddy)
- Put back Fence Gaps (Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	90%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	90%	Complete	Rough Cleanup	50%	Complete
Welding	80%	Complete	Hydrotest	0%	Complete



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

July 30, 2012 through Aug 3, 2012

Facilities Construction

This Week's Activities


- Geogrid and gravel access road completed. (Grenora)
- Continued station piping pre-fabrication. (Grenora)
- Install Drain Line for Little Muddy Station.
- Installing Tub Rings on Tanks T9400 and T9401 (Little Muddy)
- Install Booster Pump Manifold (Little Muddy)
- Completed backfilling ringwall for tank 8004 (Grenora).
- Backfill and Compaction (Little Muddy)
- Weld and Install 10" drain pipe and gravel TUL (Little Muddy)
- Riprap (Little muddy)
- Completed 90% of pipe supports(Grenora)
- Finished rip rapping of site. (grenora)

Next Week's Activities

- Finish spreading black dirt in road ditches (Grenora)
- Start setting steel for Tank 8004(Grenora)
- Continue Bolting up at Station (Little Muddy)
- Run Drain Lines to Sump (Little Muddy)
- Pour Concrete for rest blocks under piping inside station (Little Muddy)
- Continue station structural construction(Grenora)
- Construct West Dike in Station/Tank Area (Little Muddy)
- Clean Up in TUL Area

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	78% complete
Mechanical Work	45% complete
Tank Construction	15% complete



<u>Little Muddy Project (US)</u>	
<u>Activity</u>	<u>Station</u>
Civil Work	65% complete
Mechanical Work	50% complete