

# ENBRIDGE™

## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Aug 13, 2012 through Aug. 17, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

### Pipeline Construction

#### This Week's Activities

- No activity this week.(Grenora)
- Pot hole foreign line crossings (Little Muddy)
- Digging Ditch(Little Muddy)
- Welding Burying pipe (Little Muddy)

#### Next Week's Activities

- No activity planned. (Grenora)
- Continue seeding and clean up (Little Muddy)

#### Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	98%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete

# ENBRIDGE™

## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Aug 13, 2012 through Aug 17, 2012

### Facilities Construction

#### This Week's Activities

- Geogrid and gravel access road completed. (Grenora)
- Continue station piping pre-fabrication. (Grenora)
- Continue Pre-fabrication for Little Muddy Station.
- Started electrical construction (Little Muddy)
- Started welding floor for tank 8004 (Grenora).
- Installing Drain Lines (Little Muddy)
- Completed pipe supports(Grenora)

#### Next Week's Activities

- Seeding road ditches (Grenora)
- Continue welding floor for Tank 8004(Grenora)
- Complete seeding and cleanup (Little Muddy)
- Continue station structural construction(Grenora)
- Start pump foundations(Grenora)
- Staging for pump foundations (Little Muddy)
- Start Electrical for LACT and Station (Little Muddy)
- Continue Structural construction (Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	80% complete
Mechanical Work	60% complete
Tank Construction	20% complete

**Little Muddy Project (US)**

<b><u>Activity</u></b>	<b><u>Station</u></b>
Civil Work	66% complete
Mechanical Work	0% complete