



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

Docket#: PU-11-605 and PU-11-606

Aug 27, 2012 through Aug. 31, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- No activity this week (Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- No Activity (Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete



# GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

## Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Aug 27, 2012 through Aug 31, 2012

### Facilities Construction

#### This Week's Activities

- Finished ESB retaining wall. (Grenora)
- Continued station piping pre-fabrication. (Grenora)
- Working on Tank Construction(Little Muddy)
- Started welding 3 ring for tank 8004 (Grenora).
- Finished working on Main pump foundations.(Grenora)

#### Next Week's Activities

- Continue welding rings for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Start working on Drain Lines (Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	85% complete
Mechanical Work	70% complete
Tank Construction	35% complete

#### Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	66% complete
Mechanical Work	10% complete