



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**Sept. 4, 2012 through Sept. 7, 2012**

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Clausnitzer	Enbridge	715-857-0915	701-319-8606
Project Manager- Little Muddy	Al Kuntz	Enbridge	715-857-0815	701-389-8225

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- No activity this week (Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- No Activity (Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	0%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Sept. 4, 2012 through Sept. 7, 2012

#### Facilities Construction

##### This Week's Activities

- Continue station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Working on Tank Construction(Little Muddy)
- Continued welding 3 ring for tank 8004 (Grenora).
- Finished working on Main pump foundations.(Grenora)
- Started Booster Pump foundations(Grenora)
- Started working on drain lines(Little Muddy)

##### Next Week's Activities

- Continue welding rings for Tank 8004(Grenora)
- Continue working on Tank Construction (Little Muddy)
- Continue working on Drain Lines (Little Muddy)
- Continue station piping(Grenora)
- Continue station piping(Little Muddy)

##### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	85% complete
Mechanical Work	73% complete
Tank Construction	38% complete

##### Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	66% complete
Mechanical Work	15% complete