



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

**Docket#: PU-11-605 and PU-11-606**

**Nov. 5, 2012 through Nov. 9, 2012**

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- Initial tool run(Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- No activites(Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Nov. 5, 2012 through Nov. 9, 2012

### Facilities Construction

#### This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Continue hydro test Tank 9400 and Tank 9401 for hydro test(Little Muddy)
- Continue installing Sanborn roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Pressure test Sump Tank(Little Muddy)

#### Next Week's Activities

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Finish hydro test Tanks 9401 and 9400(Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	88% complete
Tank Construction	85% complete

--

<b><u>Little Muddy Project (US)</u></b>	
<b><u>Activity</u></b>	<b><u>Station</u></b>
Civil Work	90% complete
Mechanical Work	83% complete
Tank Work	97% complete



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

Docket#: PU-11-605 and PU-11-606

Oct. 29, 2012 through Nov. 2, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- No activity this week(Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- Set up for initial tool run(Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 29, 2012 through Nov. 2, 2012

### Facilities Construction

#### This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Close up Tank 9400 and Tank 9401 for hydro test(Little Muddy)
- Finish installing roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Start hydro test of Tanks 9400 and 9401(Little Muddy)

#### Next Week's Activities

- Start installing Sanborn roof for Tank 8004(Grenora)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Continue hydro test Tanks 9401 and 9400(Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	88% complete
Tank Construction	83% complete

---

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	82% complete
Tank Work	95% complete



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

Docket#: PU-11-605 and PU-11-606

Oct. 22, 2012 through Oct. 26, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- No activities this week (Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- No activities this week(Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 22, 2012 through Oct. 26, 2012

### Facilities Construction

#### This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Finished installing Sanborn floating roof in Tank 9401(Little Muddy)
- Continue installing roof for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Finish installing Sanborn roof in Tank 9400(Little Muddy)
- Start pulling cable(Grenora)

#### Next Week's Activities

- Continue setting roof for Tank 8004(Grenora)
- Finish installing Sanborn roof in Tank 9400 (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Continue pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Finish tank 8004 dike work(Grenora)
- Set up tp hydro test Tanks 9401 and 9400(Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	87% complete
Tank Construction	80% complete

---

---

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	80% complete
Tank Work	90% complete



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION  
CONNECTION PROJECT**

**Weekly Construction Status Report**

Docket#: PU-11-605 and PU-11-606

Oct. 15, 2012 through Oct. 19, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

**Pipeline Construction**

**This Week's Activities**

- No activity this week.(Grenora)
- Drain and dry out Pipeline (Little Muddy)

**Next Week's Activities**

- No activity planned. (Grenora)
- No activities this week(Little Muddy)

**Little Muddy to East Fork**

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



## GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

### Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Oct. 15, 2012 through Oct. 19, 2012

### Facilities Construction

#### This Week's Activities

- Continued station piping pre-fab(Little Muddy)
- Continued station piping pre-fabrication. (Grenora)
- Finished installing Sanborn floating roof in Tank 9401(Little Muddy)
- Finish welding 5<sup>th</sup> ring for tank 8004 (Grenora).
- Continued working on drain lines.(Grenora)
- Finish cable tray foundations(Grenora)
- Start installing Sanborn roof in Tank 9400(Little Muddy)

#### Next Week's Activities

- Start setting roof for Tank 8004(Grenora)
- Continue installing Sanborn roof in Tank 9400 (Little Muddy)
- Continue working on Drain Lines (Grenora)
- Continue station piping(Grenora)
- Start pulling cable(Little Muddy)
- Continue station piping prefab(Little Muddy)
- Continue tank 8004 dike work(Grenora)
- Finish tank liner and dike(Little Muddy)

#### Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	87% complete
Tank Construction	75% complete

**Little Muddy Project (US)**

<b><u>Activity</u></b>	<b><u>Station</u></b>
Civil Work	85% complete
Mechanical Work	75% complete
Tank Work	90% complete