



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 10, 2012 through Dec. 14, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 10, 2012 through Dec. 14, 2012

Facilities Construction

This Week's Activities

- Finish installing Sanborn roof for Tank 8004(Grenora)
- Test drain piping (Grenora)
- Dewater station piping hydro test(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Start station piping hydro test(Little Muddy)
- Start tank interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)

Next Week's Activities

- Finish station piping hydrotest(Little Muddy)
 - Continue pulling cable(Little Muddy)
 - Continue pulling cable(Grenora)
 - Continue East Fork piping(Little Muddy)
 - Continue electrical work at East Fork(Little Muddy)
 - Finish Tanks 9400 and 9401 interior coatings.(Little Muddy)
 - Prepare foundations for mainline pump grout(Little Muddy)
-
-
-

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	94% complete
Tank Construction	96% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	93% complete
Tank Work	98% complete



**GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION
CONNECTION PROJECT**

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 3, 2012 through Dec. 7, 2012

<i>Contacts</i>	<i>Name</i>	<i>Company</i>	<i>Office</i>	<i>Cell</i>
Project Manager- Grenora	Tim Kinney	Enbridge	715-857-9005	505-320-0207
Project Manager- Little Muddy	Tim Clausnitzer	Enbridge	715-857-9004	701-319-8606

Pipeline Construction

This Week's Activities

- No activity this week.(Grenora)
- Pipeline Complete(Little Muddy)

Next Week's Activities

- No activity planned. (Grenora)
- Pipeline Complete(Little Muddy)

Little Muddy to East Fork

Clearing	100%	Complete	Trenching	100%	Complete
Grading	100%	Complete	Lowering-in/Backfill	100%	Complete
Stringing	100%	Complete	Rough Cleanup	100%	Complete
Welding	100%	Complete	Hydrotest	100%	Complete



GRENORA STATION UPGRADE PROJECT / LITTLE MUDDY STATION CONNECTION PROJECT

Weekly Construction Status Report

Docket#: PU-11-605 and PU-11-606

Dec. 3, 2012 through Dec. 7, 2012

Facilities Construction

This Week's Activities

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Complete drain piping (Grenora)
- Finish station piping hydro test(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Continue station piping prefab(Little Muddy)
- Prepare tanks for interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)
- Finish station perimeter fencing(Little Muddy)

Next Week's Activities

- Continue installing Sanborn roof for Tank 8004(Grenora)
- Start station piping hydrotest(Grenora)
- Continue pulling cable(Little Muddy)
- Continue pulling cable(Grenora)
- Finish station piping prefab(Little Muddy)
- Prepare tanks for interior coating(Little Muddy)
- Continue East Fork piping(Little Muddy)
- Start electrical work at East Fork(Little Muddy)
- Start Tanks 9400 and 9401 interior coatings.(Little Muddy)

Grenora Expansion Project

<u>Activity</u>	<u>Station</u>
Civil Work	87% complete
Mechanical Work	94% complete
Tank Construction	96% complete

Little Muddy Project (US)

<u>Activity</u>	<u>Station</u>
Civil Work	90% complete
Mechanical Work	92% complete
Tank Work	98% complete