

**Tri County Sub / 103 Line Weekly Construction Report**

**Case No. PU-11-620**

**Week Ending 04/06/14**

MJ Electric hanging sheaves and preparing to string wire, they also set structure 1.

MJ pulled static wire and fiber from structure 72 to 52.

Michels erected steel in Tri County Substation.

**Work Force**

Minnesota Power 3

MJ Electric 15

Michels 4