

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 04/20/14

MJ Electric pulled wire from structure 52 to 30.

Michels is installing conduits and “trenway” in the Tri County Substation.

Work Force

Minnesota Power 3

MJ Electric 30

Michels 6

Tri County Sub / 103 Line Weekly Construction Report

Case No. PU-11-620

Week Ending 04/13/14

MJ Electric pulled wire and tied in from structure 72 to 52.

Michels started underground work in Tri County Substation.

Work Force

Minnesota Power 3

MJ Electric 30

Michels 6